

Infection Control Construction Permit					
Project Title: UD Research Office B#30			Permit No: ROB #40 -		
Location of Construction:			Work Start Date:		
Project Coordinator:			Estimated Duration:		
Contractor Performing Work:			Permit Expiration Date:		
Supervisor:			Telephone:		
Work to be performed:					
YES	NO	CONSTRUCTION ACTIVITY	YES	NO	INFECTION CONTROL RISK GROUP
		TYPE A: Inspection, non-invasive activity.			GROUP 1: Low Risk
		TYPE B: Small scale, short duration, moderate to high levels; tel/data cable install; access to chases; minimal dust.			GROUP 2: Medium Risk
		TYPE C: Activity generates moderate to high levels of dust, requires more than one work shift for completion.			GROUP 3: Medium/High Risk
		TYPE D: Major duration and construction activities requiring consecutive work shifts.			GROUP 4: Highest Risk
Permit Classification: Class ____					
Class I		1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace any ceiling tile displaced for visual inspection.		3.	Minor demolition for remodeling.
Class II		1. Provides active means to prevent air-borne dust from dispensing into atmosphere. 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Wipe surfaces with disinfectant.		6.	Contain construction waste before transport in tightly covered containers.
				7.	Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area.
				8.	Place dust mat at entrance and exit of work area.
				9.	Remove or isolate HVAC system in areas where work is being performed.
Class III		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 3. Complete all critical barriers or implement control cube method before construction begins. 4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. 5. Do not remove barriers from work area until complete project is inspected by RE and cleaned by contractor.		6.	Vacuum work with HEPA filtered vacuums.
Date:				7.	Wet mop with disinfectant.
Initials:				8.	Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.
Initials:				9.	Contain construction waste before transport in tightly covered container.
Initials:				10.	Cover transport receptacles or carts. Tape covering.
				11.	Remove or isolate HVAC system in areas where work is being performed.
Class IV		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in areas where work is being done to prevent contamination of duct systems. 3. Complete all critical barriers or implement control cube method before construction begins. 4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. 5. Seal holes, pipes, conduits, and punctures appropriately. 6. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site.		7.	All personnel entering work site are required to wear shoe covers.
Date:				8.	Do not remove barriers from work area until completed project is thoroughly cleaned by the Environmental Services Department.
Initials:				9.	Vacuum work area with HEPA filtered vacuums.
Initials:				10.	Wet mop with disinfectant.
Initials:				11.	Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.
				12.	Contain construction waste before transport in tightly covered containers.
				13.	Cover transport receptacles or carts. Tape covering.
				14.	Remove or isolate HVAC system in areas where work is being done.
Resident Engineer		Date	Infection Control Nurse		Date
			Contractor		Date